GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

HNSS Project - Phase.II – Investigation, Designs, Drawings and construction of power houses for 35 numbers lifts on Branch/ Distributory canal in Chittoor and Ananthapur Districts and 3 Nos Lifts on Main Canal including Electro Mechanical Works and including construction of Sub stations and related transmission lines etc., complete and maintenance of 15 years (including 2 years liability period) and investigation preparation of HPs, Designs, Drawings and excavations of HNSS Main Canal from Km 490.000/0.000 to Km490.000/7.000 including construction of CM&CD works and distributory system under Punganur Branch canal to feed an ayacut 10,000 acres Khariff I.D – Payment of additional cost towards extra power requirement of 13.014 MW on Punganur Branch Canal of HNSS Main Canal as recommended by the Joint Meeting of SLSC & IBM Committees – Approval – Orders – Issued.

WATER RESOURCES (Projects.III) DEPARTMENT

G.O.Rt. No.426 Dated: 20.06.2016.

Read the following:-

1)	From the Chief Engineer, NTR TGP, Tirupati, Lr.No.CE/NTR-TGP/ TPT/TS/T5/HNSS/ EM Package /MPL, Dated: 09.12. 2015.
2)	From the Chief Engineer, NTR TGP, Tirupati Lr No. CE/NTR-TGP/TPT/ TS/T5/HNSS/EM Pag/MPL/ Dt: 23.04.2016

&&&&&

ORDER:

In the references 1st and 2nd read above, the Chief Engineer, NTR TGP, Tirupati has informed that the proposal along with the EPC Agency's representation for variations in the basic parameters of the project and increase in the specifications of pumps and motors claim for payment of variation costs incurred by the JV in execution of Project, for an increase of 22.10 MW (i.e., 153.64 - 131.54) power with a value of Rs.157.44 Crores on pro-rata basis, were submitted to the State Level Standing Committee for its recommendations.

2. The Joint SLSC and IBM Committee during its meetings held on 19.01.2016, 15.03.2016 & 31.03.2016 discussed the proposals in detail and recommended to the Government for approval of cost towards extra power requirement of 13.014 MW In Electro Mechanical Package of HNSS Phase-II. of Madanapalle. The IBM Committee finalized the additional cost as Rs.29.932 Crores.

3. The Chief Engineer, NTR TGP, Tirupati has therefore requested the Government to accord necessary approval for payment of additional cost towards extra power requirement of 13.014 MW in Electro Mechanical Package of HNSS Phase-II of Madanapalle with the cost of Rs.29.932 Crores as accepted by the SLSC & IBM Committee.

4. Government after careful examination of the proposal of Chief Engineer, NTR TGP, Tirupati and also considering the recommendations of Joint Meeting of SLSC & IBM Committees vide their minutes dated:31.03.2016, hereby accord approval for payment of Rs.29,93,20,000-00 **(Rupees Twentynine Crores Ninetythree Lakhs and Twenty thousand only)** towards payment of additional cost towards extra power requirement of 13.014 MW in Electro Mechanical Package of HNSS Phase-II of Madanapalle (since the increase in static head is due to approved VT(vertical turbine) pump drawings as against Basic parameters of Agreement and also variance is permissible as per agreement condition) subject to condition that the Chief Engineer, NTR TGP, Tirupati shall ensure that no excess payment is made.

5. The Chief Engineer, NTR TGP, Tirupati shall take further action accordingly.

...2/-

6. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their UO No. 48022/194/FMU-WR.II/2016, Dt.30-05-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer, NTR TGP, Tirupati.
Copy to:
The Accountant General, A.P., Hyderabad
The Finance (FMU.WR-II) Department.
P.S. to Secy to Govt., WRD Dept.
OSD to Min (Water Resources Department)
SF/SC

//Forwarded::By Order//

SECTION OFFICER